

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	Actual Start	BL Project Start	BL Project Finish	Finish Var	BL Project Total Float	2021											
											Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
<b>Milestones</b>																						
C104049 -LOE1	Summary Activity for Cost Loading - PSR Report	615	03/07/19 A	10/20/21	235	03/07/19	03/08/19	11/11/20	-343	236	Summary Activity for Co											
C104049 -LOE2	Summary Activity for Cost Loading - PSR Report - Construction Items	203	03/07/19 A	10/20/21	79	03/07/19	03/18/19	11/10/20	-98	80	Summary Activity for Co											
<b>Submittals and Procurement</b>																						
<b>Stamped &amp; Colored Concrete</b>																						
C104049 -1885	Procure Stamped & Colored Concrete	10	11/10/20 A	03/30/21	205	11/10/20	10/31/20	11/09/20	-141	219	Procure Stamped & Colored Concrete											
<b>Construction</b>																						
<b>George Ryder Road Roundabout</b>																						
<b>Roadway - George Ryder Road Roundabout</b>																						
C104049 -2550	Complete Driveway Tie-Ins - George Ryder Road Roundabout	2	11/09/20 A	03/30/21	113	11/09/20	11/30/20	03/15/21	-11	124	Complete Driveway Tie-Ins - George Ryder Road Roundabout											
<b>Drainage &amp; Utilities - George Ryder Road Roundabout</b>																						
C104049 -2465	Install Lighting Poles - George Ryder Road Roundabout	10	03/30/21	04/12/21	55		03/15/21	03/26/21	-11	56	Install Lighting Poles - George Ryder Road Roundabout											
C104049 -2540	Pull Wire & Install Fixtures for Lighting - George Ryder Road Roundabout	10	04/13/21	04/27/21	55		03/29/21	04/09/21	-11	56	Pull Wire & Install Fixtures for Lighting - George Ryder Road Roundabout											
<b>Street Scapes - George Ryder Road Roundabout</b>																						
C104049 -2475	Install Wheel Chair Ramps - George Ryder Road Roundabout	7	03/30/21	04/07/21	76		03/15/21	03/23/21	-11	77	Install Wheel Chair Ramps - George Ryder Road Roundabout											
<b>Islands - George Ryder Road Roundabout</b>																						
C104049 -2570	Install Wheel Chair Ramps In Splitter Islands - George Ryder Road Roundabout	3	03/30/21	04/01/21	125		03/15/21	03/17/21	-11	136	Install Wheel Chair Ramps In Splitter Islands - George Ryder Road Roundabout											
C104049 -2590	Install Stamped Concrete Pavement In Center Island - George Ryder Road Roundabout	8	04/28/21	05/07/21	55		04/12/21	04/22/21	-11	56	Install Stamped Concrete Pavement In Center Island - George Ryder Road Roundabout											
C104049 -2600	Install Loam In All Islands - George Ryder Road Roundabout	5	05/10/21	05/14/21	55		04/23/21	04/29/21	-11	56	Install Loam In All Islands - George Ryder Road Roundabout											
C104049 -2605	Install Landscaping All Islands - George Ryder Road Roundabout	6	05/17/21	05/24/21	55		04/30/21	05/07/21	-11	56	Install Landscaping All Islands - George Ryder Road Roundabout											
<b>Barn Hill Road Roundabout</b>																						
<b>Roadway - Barn Hill Road Roundabout</b>																						
C104049 -2545	Complete Driveway Tie-Ins - Barn Hill Road Roundabout	2	11/23/20 A	03/30/21	82	11/23/20	11/30/20	03/15/21	-11	83	Complete Driveway Tie-Ins - Barn Hill Road Roundabout											
C104049 -2495	Install Granite Curb - Barn Hill Road Roundabout	10	12/02/20 A	03/30/21	80	12/02/20	11/30/20	03/25/21	-3	61	Install Granite Curb - Barn Hill Road Roundabout											
<b>Drainage &amp; Utilities - Barn Hill Road Roundabout</b>																						
C104049 -2510	Install Lighting Handholes & Foundations - Barn Hill Road Roundabout	12	03/23/21 A	03/30/21	80	03/23/21	03/29/21	04/13/21	10	60	Install Lighting Handholes & Foundations - Barn Hill Road Roundabout											
C104049 -2535	Pull Wire & Install Fixtures for Lighting - Barn Hill Road Roundabout	10	03/30/21	04/12/21	71		03/15/21	03/26/21	-11	60	Pull Wire & Install Fixtures for Lighting - Barn Hill Road Roundabout											
<b>Street Scapes - Barn Hill Road Roundabout</b>																						
C104049 -2525	Install Wheel Chair Ramps - Barn Hill Road Roundabout	7	03/30/21	04/07/21	82		03/15/21	03/23/21	-11	83	Install Wheel Chair Ramps - Barn Hill Road Roundabout											
<b>Islands - Barn Hill Road Roundabout</b>																						
C104049 -2610	Install Granite Curb for Splitter Islands - Barn Hill Road Roundabout	6	03/30/21	04/06/21	76		03/15/21	03/22/21	-11	77	Install Granite Curb for Splitter Islands - Barn Hill Road Roundabout											
C104049 -2620	Exc & Grade Splitter Islands - Barn Hill Road Roundabout	2	04/07/21	04/08/21	76		03/23/21	03/24/21	-11	77	Exc & Grade Splitter Islands - Barn Hill Road Roundabout											
C104049 -2625	Place Gravel In Splitter Islands - Barn Hill Road Roundabout	2	04/09/21	04/12/21	76		03/25/21	03/26/21	-11	77	Place Gravel In Splitter Islands - Barn Hill Road Roundabout											
C104049 -2630	Install Wheel Chair Ramps In Splitter Islands - Barn Hill Road Roundabout	3	04/13/21	04/15/21	76		03/29/21	03/31/21	-11	77	Install Wheel Chair Ramps In Splitter Islands - Barn Hill Road Roundabout											
C104049 -2645	Install Stamped Concrete Pavement In Center Island - Barn Hill Road Roundabout	8	04/13/21	04/23/21	71		04/14/21	04/26/21	1	60	Install Stamped Concrete Pavement In Center Island - Barn Hill Road Roundabout											
C104049 -2655	Install Loam In All Islands - Barn Hill Road Roundabout	5	04/26/21	04/30/21	71		04/27/21	05/03/21	1	60	Install Loam In All Islands - Barn Hill Road Roundabout											
C104049 -2660	Install Landscaping All Islands - Barn Hill Road Roundabout	6	05/25/21	09/08/21	55		05/10/21	05/17/21	-11	56	Install Landscaping All Islands - Barn Hill Road Roundabout											
<b>Roadway and Sitewide Finishes</b>																						
C104049 -2670	Final Adjust Drainage Structures - Project Wide	10	03/23/21 A	04/05/21	100	03/23/21	05/25/21	09/14/21	44	56	Final Adjust Drainage Structures - Project Wide											

Project Start Date: 11/29/18  
 Project Finish Dates: 12/10/21  
 Project Data Date: 03/29/21  
 Schedule Run Date: 03/29/21

**C104049 Update 27 Rev 00: Roadway Construction Route 28 Main Street - Chatham**  
**C104049\_UP27**  
**TARGET COMPARISON - 8 WEEK LOOKAHEAD SCHEDULE**

■ Remaining Level of Effort     ■ Critical Remaining Work  
■ Actual Work     ■ Previous Month Data  
■ Remaining Work     ◆ Milestone